

January 23, 2012

WORK SCHEDULE

2012-11

Egbert Road Water Main Replacement

DATE	WORK ITEM	NICK'S SCHEDULE
January 23, 2012	Preconstruction Meeting	January 23, 2012
January 25, 2012	Deliver Pipe To Jobsite	January 25, 2012
January 30, 2012	Begin Construction of Water Main	January 30, 2012
February 29, 2012	Test 1/2 of Water Main	February 15, 2012
March 5, 2012	Resume Construction of Water Main	February 16, 2012
March 6, 2012	Chlorinate 1/2 of Water Main	February 17, 2012
March 12, 2012	Excavate Pit at Box Culvert	February 20, 2012
March 14, 2012	Install Casing under Box Culvert	February 22, 2012
March 19, 2012	Resume Construction of Water Main	February 23, 2012
April 15, 2012	Test Balance of Water Main on Egbert Road	March 14, 2012
March 20, 2012	Start 1st 1/2 of House Connections	March 19, 2012
April 5, 2012	Complete 2nd 1/2 of House Connections	March 30, 2012
April 6, 2012	NO WORK (Good Friday)	April 6, 2012
April 9, 2012	NO WORK (Easter)	April 9, 2012
April 30, 2012	Complete 2nd 1/2 of House Connections	April 20, 2012
May 8, 2012	Begin Restoration of Roads, Drive Aprons, Seeding	April 23, 2012
May 28, 2012	NO WORK (Memorial Day)	
May 30, 2012	JOB COMPLETE	May 11, 2012

NOTE: This Schedule Does Not Anticipate Delays Due to Unusual Inclement Weather.